

BREVARD COUNTY TRANSPORTATION ENGINEERING DEPARTMENT

PROJECT STATUS REPORT

MAJOR TRANSPORTATION AND IMPACT FEE PROJECTS

04-16-08

COMM. DISTRICT	PROJECT	ACTION	PHASE	ESTIMATED START DATE CURRENT PHASE	ESTIMATED COMP. DATE CURRENT PHASE	STATUS
1	SR 46 & Holder Road	Traffic Signal	Construction	11-06-07	08-01-08	Issued Notice to Proceed - Nearly complete
1	Grissom Road and Curtis/Falcon	Intersection Improvement	Construction	04-01-08	08-01-08	Preparing for construction
2	N. Banana River Drive at Martin Blvd.	Intersection Improvement	Design	11-30-06	05-30-08	Design underway - Permitting ongoing
2	Central Avenue & N. Atlantic Ave.	Intersection Improvement	Bidding	04-13-04	12-31-08	Preparing for construction
2	N. Atlantic Avenue - north of Central Avenue	3 Lane Road	Design	04-03-06		Project Terminated
2	Hall Road and SR 3	Intersection Improvement	Design	03-15-07	12-31-08	Design underway
2	Path between Hall Road and Chase Hammock	Path	Design	04-15-06	12-31-08	Design Underway
3	Micco Road - RR tracks to Dottie Lane	Sidewalk & Inter. Impr	Construction	06-12-07	06-12-08	Under Construction
3	Hollywood Boulevard - US 192 to Palm Bay Rd.	Four Lane Roadway	Preliminary Eng.	08-20-07	08-20-09	Report Underway
3	Hollywood Boulevard & Fell Road	Intersection Improvement	Preliminary Eng.	08-20-07	08-20-08	Design underway
3	Hollywood Boulevard & Henry Avenue	Intersection Improvement	Preliminary Eng.	08-20-07	08-20-08	Design underway
3	Babcock Street - Malabar Rd. to County Line	Four Lane Roadway	Preliminary Eng.	08-20-07	08-20-08	Report Underway
4	Barnes Boulevard - Fiske to Murrell	Four Lane Roadway	Design	06-14-05	06-30-08	Design underway
4	Ocean Avenue	Pedway Project	Design	06-15-06	03-31-08	Preparing for construction
4	Pineda Causeway Extension -Phase I	New Road	Construction	04-07-08	04-07-10	Under Construction
4	Pineda Causeway Extension -Phase II	Ext. & Four Lane	Final Design	12-14-04	05-30-08	Design underway
4/5	Wickham Road ITS	ITS System	Construction	09-06-07	09-06-08	Under Construction
4/5	Washingtonia Avenue Extension Project	New Road	Preliminary Eng.	08-20-07	08-20-08	Report Underway
5	Wickham/Nasa/Ellis	Realignment	FDOT			FDOT matching project
5	Riverside Drive - Paradise to Eau Gallie Cswy.	Sidewalk	Final Design	11-15-06	03-31-08	Design underway
5	Brandywine Lane	Sidewalk	Construction	09-17-07	05-01-08	Under Construction
5	Wickham Road-US 192 to Nasa Blvd.	5 Lane Reconstruction	Right-of-way Acq.	03-15-05	06-30-08	Acquisition nearly complete
5	St. Johns Heritage Parkway	New Road	Preliminary Eng.	08-20-07	08-20-08	Report Underway
5	John Rodes & Ellis Road	Intersection Improvement	Design	08-20-07	08-20-08	Design underway
5	John Rodes & Sheridan Avenue	Intersection Improvement	Construction	02-04-08	05-30-08	Under Construction

COMPLETION DATES ARE ESTIMATED ONLY. ACTUAL COMPLETION MAY BE DELAYED DUE TO VARIOUS PROBLEMS ENCOUNTERED DURING PROJECT PHASES, OR CHANGE IN POLICY.