

BREVARD COUNTY TRANSPORTATION ENGINEERING DEPARTMENT

PROJECT STATUS REPORT

MAJOR TRANSPORTATION AND IMPACT FEE PROJECTS

03-25-10

COMM. DISTRICT	PROJECT	ACTION	PHASE	ESTIMATED START DATE CURRENT PHASE	ESTIMATED COMP. DATE CURRENT PHASE	STATUS
1	Old Dixie Highway	Resurfacing	Construction	01-28-10	03-13-10	Substantially complete pending final striping
1	Sisson Road	Resurfacing	Construction	02-23-10	05-23-10	Under Construction
2	Cox Road	Resurfacing	Construction	01-28-10	06-06-10	Under Construction
2	Sykes Creek Parkway	Resurfacing	Construction	03-25-10	06-08-10	Issued Notice of Award
2	N. Banana River Drive at Martin Blvd.	Intersection Improvement	Design	11-30-06	06-30-10	Design underway - Permitting ongoing
2	Hall Road and SR 3	Intersection Improvement	Design	03-15-10	08-31-10	Pre. Design Complete. Starting Final Design
3	Micco Road	Resurfacing	Construction	01-28-10	05-27-10	Under Construction
3	Riverside Drive @ Sunset	Drainage Project	Construction	03-29-10	04-29-10	Under Construction
3	Oak Street Walkway	Resurfacing	Construction	03-29-10	04-29-10	Under Construction
3	Hollywood Boulevard - US 192 to Palm Bay Rd.	Four Lane Roadway	Preliminary Eng.	08-20-07	06-30-10	Report Underway
3	Hollywood Boulevard & Fell Road	Intersection Improvement	Acquisition	03-01-10	06-30-10	Acquiring Easements
3	Hollywood Boulevard & Henry Avenue	Intersection Improvement	Construction	12-09-09	06-08-10	Under Construction
3	Babcock Street - Malabar Rd. to County Line	Four Lane Roadway	Preliminary Eng.	08-20-07	06-30-10	Report Underway
4	Wickham Road	Resurfacing	Construction	02-17-10	05-07-10	Under Construction
4	Murrell Road	Resurfacing	Construction	01-28-10	04-27-10	Under Construction
4	Barnes Boulevard - Fiske to Murrell	Four Lane Roadway	Right-of-way Acq.			Design 100% complete - Acquiring Right-of-way
4	Pineda Causeway Extension -Phase II	Ext. & Four Lane	Construction	04-13-09	08-16-10	Under Construction
4/5	Washingtonia Avenue Extension Project	New Road	Preliminary Eng.	08-20-07	06-30-10	Report Underway
5	Sarno Road	Resurfacing	Construction	02-17-10	05-02-10	Under Construction
5	Sheridan Road	Resurfacing	Construction	03-25-10	05-25-10	Issued Notice of Award
5	N. Riverside Drive	Resurfacing	Construction	02-23-10	06-12-10	Under Construction
5	Wickham Road-US 192 to Nasa Blvd.	5 Lane Reconstruction	Design	03-15-05	06-30-10	FPL Designing Transmission Pole Relocations
5	St. Johns Heritage Parkway	New Road	Preliminary Eng.	08-20-07	03-31-10	Report Underway
5	John Rodes & Ellis Road	Intersection Improvement	Construction	06-26-09	04-30-10	Under Construction

COMPLETION DATES ARE ESTIMATED ONLY. ACTUAL COMPLETION MAY BE DELAYED DUE TO VARIOUS PROBLEMS ENCOUNTERED DURING PROJECT PHASES, OR CHANGE IN POLICY.