

BREVARD COUNTY TRANSPORTATION ENGINEERING DEPARTMENT

PROJECT STATUS REPORT

MAJOR TRANSPORTATION AND IMPACT FEE PROJECTS

06-29-10

COMM. DISTRICT	PROJECT	ACTION	PHASE	ESTIMATED START DATE CURRENT PHASE	ESTIMATED COMP. DATE CURRENT PHASE	STATUS
2	Cox Road	Resurfacing	Construction	01-28-10	08-20-10	Under Construction
2	Sykes Creek Parkway	Resurfacing	Construction	03-25-10	07-15-10	Under Construction
2	Sykes Creek Parkway-SR 520 to Merritt	Resurfacing	Bidding	06-01-10	07-15-10	Bids Open 06-29-10
2	N. Banana River Drive at Martin Blvd.	Intersection Improvement	Design	11-30-06	09-30-10	Design underway - Permitting ongoing
2	Hall Road and SR 3	Intersection Improvement	Design	03-15-10	09-30-10	Under Design
3	Micco Road	Resurfacing	Construction	01-28-10		Under Construction
3	Hollywood Boulevard - US 192 to Palm Bay Rd.	Four Lane Roadway	Preliminary Eng.	08-20-07	09-30-10	Report Underway
3	Hollywood Boulevard & Fell Road	Intersection Improvement	Acquisition	03-01-10	08-31-10	Acquiring Easements
3	Hollywood Boulevard & Henry Avenue	Intersection Improvement	Construction	12-09-09	08-01-10	Under Construction
3	Babcock Street - Malabar Rd. to County Line	Four Lane Roadway	Preliminary Eng.	08-20-07	09-30-10	Report Underway
4	Barnes Boulevard - Fiske to Murrell	Four Lane Roadway	Right-of-way Acq.			Design 100% complete - Acquiring Right-of-way
4	Pineda Causeway Extension -Phase II	Ext. & Four Lane	Construction	04-13-09	08-26-10	Under Construction
4	Murrell Road - Barton to Luther	Resurfacing	Bidding	06-01-10	07-15-10	Bids Open 06-29-10
4/5	Washingtonia Avenue Extension Project	New Road	Preliminary Eng.	08-20-07	08-31-10	Report Underway
5	Wickham Road-US 192 to Nasa Blvd.	5 Lane Reconstruction	Design	03-15-05	09-30-10	FPL Designing Transmission Pole Relocations
5	Apollo Boulevard-S. Bound Lanes	Resurfacing	Bidding	06-01-10	07-30-10	Bids Open 07-06-10
5	Ellis Road	Resurfacing	Bidding	06-01-10	07-15-10	Bids Open 06-29-10
5	St. Johns Heritage Parkway	New Road	Preliminary Eng.	08-20-07	03-31-10	Pending Approval by FDOT of Revised PDE
5	John Rodes & Ellis Road	Intersection Improvement	Construction	06-26-09		Under Construction

COMPLETION DATES ARE ESTIMATED ONLY. ACTUAL COMPLETION MAY BE DELAYED DUE TO VARIOUS PROBLEMS ENCOUNTERED DURING PROJECT PHASES, OR CHANGE IN POLICY.